

PROVINCE OF DAVAO DEL NORTE
ACCOMPLISHMENT REPORT
1ST QUARTER REPORT CY 2017

SECTOR: **ECONOMIC (INFRASTRUCTURE DEV'T. PROGRAM)**
OFFICE/AGENCY: **PROVINCIAL ENGINEER'S OFFICE**
AREA: 1ST AND 2ND ENGINEERING DISTRICT - **COMPLETED PROJECTS**

Name of Project	Type of Project (Location)	Physical Target (Description)	Mode of Impl.	PROJECT DATA			Financial (000)	Physical Accomplishment	Employment Generated	REMARKS	
				a) Source of Fund b) Year Approp. c) Implementor	d) Project Cost e) Project Engineer	a) Date A lot. Rel. b) Date Started c) Target Compl. Date	d) # of days suspended e) # of days extended f) Date completed	a) Program b) Allotment c) Disbursement	a) Planned b) Revised c) Actual d) Slippage		a) # of Persons b) Man-days
I. PROJECTS UNDER THE CONTINUING APPROPRIATION											
A. 5% Calamity Fund CY 2014											
1. Prevention and Mitigation											
1.1 Impv't. of Roads and Drainages											
a.) Rehab./Impv't. of Jct. Paiton-Mibolo Prov'l. Road	Drainage		Admin	a) 5% CF b) CY 2014 c) PEO	d) 7.090168M e) -	a) 03/22/16 b) 03/21/16 c) 12/31/16	d) - e) 41 days f) 12/31/16	a) 199.706T b) 199.706T c) -	a) 100.00% b) - c) 100.00% d) -	a) 12 b) 208	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
2. Preparedness											
2.1 Completion of PDRRMD Training Center, Gov't. Center, Mankilam, Tagumn City											
			Admin	a) 5% CF b) CY 2014 c) PEO	d) 3M e) Escurzon	a) 03/21/16 b) 09/02/16 c) 03/15/17	d) - e) 43 WD f) 03/31/17	a) 3M b) 3M c) -	a) 100.00% b) - c) 100.00% d) -	a) - b) -	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
B. Trust Fund											
1. PAMANA-DILG											
1.1 Road Opening of Brgy. Mambing-Cabidanan, New Corella, DDN											
	Road	-	Contract	a) TF b) CY 2014 c) -	d) 10M e) Maranga	a) 10/13/15 b) 03/15/16 c) 02/20/17	d) - e) 315 CD f) 02/26/17	a) 10M b) 10M c) 4.82772458M	a) 100.00% b) - c) 100.00% d) -	a) 5 b) 135	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
C. 2. DOH (Health Facility Enhancement Program and Family Health/FP Program											
1.1 Renovation of Hospital Bldg. for OPD/ Lab/X-ray/ER Complex & Powerhouse											
	Bldg. Const./Renov.		Admin	a) TF-DOH b) CY 2014 c) PEO	d) 17M e) Palero/Roque	a) 06/18/15 b) 09/16/15 c) 05/31/16	d) CY 2014 e) 120 C.D. f) 01/31/17	a) 17M b) 17M c) 15.42791847M	a) 100.00% b) - c) 100.00% d) -	a.) 15% b.) 350%	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
D. 5% Calamity Fund CY 2015											
1. Prevention and Mitigation											
1.1 Improvement of roads and drainages											
a.) Rehab./Impv't. of Jct. Paiton-Mibolo Prov'l. Road	Drainage	Roads/drainages	Admin	a) 5% CF b) CY 2015 c) PEO	d) 9.363100M e) Paraguya	a) 03/22/16 b) 03/21/16 c) 12/31/16	d) - e) 41 days f) 12/31/16	a) 5.000294M b) 5.000294M c) 2.9967078M	a) 100.00% b) - c) 100.00% d) -	a) 12 b) 208	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
E. Supplemental Budget # 5 CY 2015											
1. Purchased, Const. & Impv't. of Gov't. Facilities (8918)											
a) Const./Compl./Impv't. of Various Gov't. Bldgs. Structures & Facilities											
1.) Compl.of Multi-Purpose Bldg. Brgy. Maniki, Kapalong											
	Bldgs.		Admin	a) SB # 5 b) CY 2015 c) PEO	d) 500T e) Fabiala	a) 02/16/16 b) 08/16/16 c) 12/14/16	d) - e) - f) 12/16/16	a) 500T b) 500T c) 476.62343T	a) 100.00% b) - c) 100.00% d) -	a) b)	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
2.) Completion of Covered Court and Stage Brgy. Canatan, Asuncion											
	Bldgs.		Admin	a) SB # 5 b) CY 2015 c) PEO	d) 500T e) Fabiala	a) 02/24/16 b) 03/16/16 c) 02/01/17	d) 13 WD e) 32 WD f) 03/31/17	a) 500T b) 500T c) 413.02259T	a) 100.00% b) - c) 100.00% d) -	a) - b) -	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
3.) Compl.of Covered Court (Bleacher) Brgy. Magugpo Poblacion, Tagum City											
	Bldgs.		Admin	a) SB # 5 b) CY 2015 c) PEO	d) 500T e) Pasiona	a) 02/16/16 b) 03/16/16 c) 02/12/17	d) - e) - f) 02/08/17	a) 500T b) 500T c) 211.56150T	a) 100.00% b) - c) 100.00% d) -	a) b)	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
4.) Completion of Covered Court (Canopy) Brgy. Alejal, Carmen											
			Admin	a) SB # 5 b) CY 2015	d) 500T e) Estorco	a) 03/02/16 b) 03/30/16	d) - e) -	a) 500T b) 500T	a) 100.00% b) - c) 100.00% d) -	a) - b) -	Completed as per POW Documentation is still on process

PROVINCE OF DAVAO DEL NORTE
ACCOMPLISHMENT REPORT
1ST QUARTER REPORT CY 2017

SECTOR: **ECONOMIC (INFRASTRUCTURE DEV'T. PROGRAM)**
OFFICE/AGENCY: **PROVINCIAL ENGINEER'S OFFICE**
AREA: 1ST AND 2ND ENGINEERING DISTRICT - **COMPLETED PROJECTS**

Name of Project	Type of Project (Location)	Physical Target (Description)	Mode of Impl.	PROJECT DATA			Financial (000)	Physical Accomplishment		Employment Generated	REMARKS
				a) Source of Fund b) Year Approp. c) Implementor	d) Project Cost e) Project Engineer	a) Date A lot. Rel. b) Date Started c) Target Compl. Date	d) # of days suspended e) # of days extended f) Date completed	a) Program b) Allotment c) Disbursement	a) Planned b) Revised c) Actual d) Slippage	a) # of Persons b) Man-days	
				c) PEO		c) 10/31/16	f) 02/15/17	c) 457.23797T			Balance amount is intended for payment of obligations/expenditures.
5.) Renov./Impvt.of Barangay Hall Brgy. Magupising, B.E. Dujali			Admin	a) SB # 5 b) CY 2015 c) PEO	d) 500T e) Obar	a) 03/04/16 b) 11/08/16 c) 02/28/17	d) - e) 16 W.D f) 02/28/17	a) 500T b) 500T c) 430.23946T	a) 100.00% b) - c) 100.00% d) -	a) 7 b) 50	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.

PROVINCE OF DAVAO DEL NORTE
ACCOMPLISHMENT REPORT
1ST QUARTER REPORT CY 2017

SECTOR: **ECONOMIC (INFRASTRUCTURE DEV'T. PROGRAM)**
OFFICE/AGENCY: **PROVINCIAL ENGINEER'S OFFICE**
AREA: 1ST AND 2ND ENGINEERING DISTRICT - **COMPLETED PROJECTS**

Name of Project	Type of Project (Location)	Physical Target (Description)	Mode of Impl.	PROJECT DATA			Financial (000)	Physical Accomplishment	Employment Generated	REMARKS	
				a) Source of Fund b) Year Approp. c) Implementor	d) Project Cost e) Project Engineer	a) Date A lot. Rel. b) Date Started c) Target Compl. Date	d) # of days suspended e) # of days extended f) Date completed	a) Program b) Allotment c) Disbursement	a) Planned b) Revised c) Actual d) Slippage		a) # of Persons b) Man-days
6.) Completion of Covered Court Brgy. New Camiling, Carmen			Admin	a) SB # 5 b) CY 2015 c) PEO	d) 500T e) Estorco	a) 03/04/16 b) 10/07/16 c) 02/28/17	d) - e) 63 WD f) 02/28/17	a) 500T b) 500T c) 368.20801T	a) 100.00% b) - c) 100.00% d) -	a) 3 b) 103	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
5.) Construction of Market Stall Brgy. Consolacion, Panabo City			Admin	a) SB # 5 b) CY 2015 c) PEO	d) 500T e) Andoy	a) 03/04/16 b) 03/21/16 c) 03/22/17	d) 62 W.D e) 154 WD f) 03/21/17	a) 500T b) 500T c) 447.05707T	a) 100.00% b) - c) 100.00% d) -	a) 3 b) 142	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
6.) Rehabilitation of Stage and Construction of Senior Citizen Building Brgy. Gredu, Panabo City			Admin	a) SB # 5 b) CY 2015 c) PEO	d) 500T e) Linao	a) 03/04/16 b) 08/25/16 c) 03/31/17	d) 53 WD e) 25 WD f) 03/31/17	a) 500T b) 500T c) 458.65801T	a) 100.00% b) - c) 100.00% d) -	a) 7 b) 154	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
7.) Impvt. of Health Center Brgy. Katipunan, Panabo City			Admin	a) SB # 5 b) CY 2015 c) PEO	d) 500T e) Andoy/Toquero	a) 03/07/16 b) 11/08/16 c) 03/28/17	d) 38 WD e) 20 WD f) 03/28/17	a) 500T b) 500T c) 483.721.30T	a) 100.00% b) - c) 100.00% d) -	a) 5 b) 100	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
8.) Construction of Covered Court Bleacher Brgy. San Vicente, Panabo City			Admin	a) SB # 5 b) CY 2015 c) PEO	d) 500T e) Linao	a) 03/01/16 b) 10/07/16 c) 02/28/17	d) - e) 35 WD f) 02/28/17	a) 500T b) 500T c) 386.37207T	a) 100.00% b) - c) 100.00% d) -	a) 7 b) 210	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
9.) Const. of Senior Citizen Building Brgy. San Miguel, Sto. Tomas			Admin	a) SB # 5 b) CY 2015 c) PEO	d) 500T e) Obar	a) 03/04/16 b) 10/30/16 c) 02/28/17	d) - e) 20 WD f) 02/28/17	a) 500T b) 500T c) 482.81092T	a) 100.00% b) - c) 100.00% d) -	a) 7 b) 92	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
10.) Const. of Basketball Court, Brgy. Pagsabangan Tagum City	Bldgs.		Admin	a) SB # 5 b) CY 2015 c) PEO	d) 500T e) Quirante	a) 02/16/16 b) 08/01/16 c) 12/14/16	d) - e) - f) -	a) 500T b) 500T c) 444.04912T	a) 100.00% b) - c) 100.00% d) -	a) b)	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
11.) Improvement of Covered Court Pavement/Steel Goal Brgy. Buenavista, Panabo City			Contract	a) SB # 5 b) CY 2015 c) Mega Blue	d) 500T e) -	a) 03/04/16 b) 07/21/16 c) 12/27/16	d) - e) - f) 01/05/17	a) 500T b) 500T c) -	a) 100.00% b) - c) 100.00% d) -	a) - b) -	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
b.) Water System Development Projects											
1.) Impvt. of Water System Brgy. New Malitbog, Panabo City			Contract	a) SB # 5 b) CY 2015 c) Hydrotech	d) 500T e) -	a) 02/29/16 b) 09/09/16 c) 01/05/17	d) - e) - f) 01/05/17	a) 500T b) 500T c) 412.85299T	a) 100.00% b) - c) 100.00% d) -	a) - b) -	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
2.) Water System (Well Drilling) Brgy. San Agustin, Babak Dist., IGCS			Admin	a) SB # 5 b) CY 2015 c) PEO	d) 500T e) Porras/Pacquiao	a) 03/10/16 b) 03/28/17 c) 03/31/17	d) 202 WD e) - f) 03/31/17	a) 500T b) 500T c) 382.65987T	a) 100.00% b) - c) 100.00% d) -	a) 4 b) 80	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
3.) Potable Water System Brgy. San Roque, Panabo City			Contract	a) SB # 5 b) CY 2015 c) Hydrotech	d) 500T e) Toquero	a) 03/01/16 b) 09/09/16 c) 03/08/17	d) - e) 34 CD f) 03/10/17	a) 500T b) 500T c) 440.82737T	a) 100.00% b) - c) 100.00% d) -	a) - b) -	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
c) Const./Impvt. of Roads & Bridges											
1.) Concreting of Access Road Barangay Hall Brgy. Cabidanan, New Corella	Conc.		Admin	a) SB # 5 b) CY 2015 c) PEO	d) 500T e) Quirante	a) 02/16/16 b) 03/01/16 c) 01/06/17	d) - e) 152 WD f) 01/06/17	a) 500T b) 500T c) 288.43850T	a) 100.00% b) - c) 100.00% d) -	a) b)	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.

PROVINCE OF DAVAO DEL NORTE
ACCOMPLISHMENT REPORT
1ST QUARTER REPORT CY 2017

SECTOR: **ECONOMIC (INFRASTRUCTURE DEV'T. PROGRAM)**
OFFICE/AGENCY: **PROVINCIAL ENGINEER'S OFFICE**
AREA: 1ST AND 2ND ENGINEERING DISTRICT - **COMPLETED PROJECTS**

Name of Project	Type of Project (Location)	Physical Target (Description)	Mode of Impl.	PROJECT DATA			Financial (000)	Physical Accomplishment		Employment Generated	REMARKS
				a) Source of Fund b) Year Approp. c) Implementor	d) Project Cost e) Project Engineer	a) Date A lot. Rel. b) Date Started c) Target Compl. Date	d) # of days suspended e) # of days extended f) Date completed	a) Program b) Allotment c) Disbursement	a) Planned b) Revised c) Actual d) Slippage	a) # of Persons b) Man-days	
d) Const./Imprvt. Drainage/Canal Linings	Drainage/ Canal Lining		Admin	a) SB # 5 b) CY 2015 c) PEO	d) 2.5M e) Foronda						See project listed below
1.) Drainage System Brgy. Apokon, Tagum City	Drainage/ Canal Lining		Admin	a) SB # 5 b) CY 2015 c) PEO	d) 500T e) Quirante	a) 03/04/16 b) 10/01/16 c) 03/15/17	d) - e) - f) 03/15/17	a) 500T b) 500T c) 255.25754T	a) 100.00% b) - c) 100.00% d)	a) - b) -	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
e) Improvement of Public Cemetery	Cemetery		Admin	a) SB # 5 b) CY 2015 c) PEO	d) 500T e) Foronda						See projects listed below
1.) Improvement of Public Cemetery Brgy. Del Monte, new Corella	Cemetery		Admin	a) SB # 5 b) CY 2015 c) PEO	d) 500T e) Gone	a) 03/18/16 b) 08/212/16 c) 02/03/17	d) - e) 105 WD f) 02/03/17	a) 500T b) 500T c) 323.41487T	a) 100.00% b) - c) 100.00% d) -	a) 4 b) 20	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
f.) Rural Electrification 1 UNIT CONTRACT PACKAGE:											
1.) Rural Electrification (AMS Village Single Phase Line) Brgy. Magatos, San Isidro	Elect.		Contract	a) SB # 5 b) CY 2015 c) Kupler	d) 500T e) Kim Pao Lu	a) 03/05/16 b) 08/26/16 c) 09/09/16	d) - e) - f) 09/09/16	a) 500T b) 500T c) 470.200T	a) 100.00% b) - c) 100.00% d) -	a) - b) -	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
2.) Electrification at Prk.Tugas,Prk 5A going to Sitio Naseco Brgy. Sto. Niño, Talaingod	Elect.		Contract	a) SB # 5 b) CY 2015 c) Kupler	d) 500T e) Kim Pao Lu	a) 03/05/16 b) 08/25/16 c) 09/08/16	d) - e) - f) 09/08/16	a) 500T b) 500T c) 483.400T	a) 100.00% b) - c) 100.00% d) -	a) - b) -	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
3.) Elelctrification from Prk.1A to Prk.6, Sitio Daligdigon Brgy. Palma Gil, Talaingod	Elect.		Contract	a) SB # 5 b) CY 2015 c) Kupler	d) 500T e) Kim Pao Lu	a) 03/05/16 b) 08/21/16 c) 09/28/16	d) - e) - f) 09/28/16	a) 500T b) 500T c) 475.400T	a) 100.00% b) - c) 100.00% d) -	a) - b) -	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
4.) Rural Electrification Brgy. Suawon, New Corella	Elect.		Contract	a) SB # 5 b) CY 2015 c) Kupler	d) 500T e) Kim Pao Lu	a) 03/05/16 b) 08/26/16 c) 09/07/16	d) - e) - f) 09/07/16	a) 500T b) 500T c) 490.400T	a) 100.00% b) - c) 100.00% d) -	a) - b) -	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
5.) Rural Electrification Prk. 1, Single Phase Line Brgy. Pamacaun, Asuncion	Elect.		Contract	a) SB # 5 b) CY 2015 c) Kupler	d) 500T e) Kim Pao Lu	a) 03/05/16 b) 08/26/16 c) 09/07/16	d) - e) - f) 09/07/16	a) 500T b) 500T c) 483.400T	a) 100.00% b) - c) 100.00% d) -	a) - b) -	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
6.) Rural Electrification Brgy. New Loon, San Isidro	Elect.		Contract	a) SB # 5 b) CY 2015 c) Kupler	d) 500T e) -	a) 03/05/16 b) 08/26/16 c) 09/07/16	d) - e) - f) 09/07/16	a) 500T b) 500T c) 483.67440T	a) 100.00% b) - c) 100.00% d) -	a) - b) -	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
7.) Rural Electrification (P-Saturn to Caimito, Cuambogan 1 Ph. Line) Brgy. Cuambogan, Tagum City	Elect.		Contract	a) SB # 5 b) CY 2015 c) Kupler	d) 500T e) -	a) 03/10/16 b) 08/26/16 c) 09/09/16	d) - e) - f) 09/09/16	a) 500T b) 500T c) 463.53985T	a) 100.00% b) - c) 100.00% d) -	a) - b) -	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
8.) Rural Electrification Prk. 4 Brgy. Tagbay, Samal 1 Ph. Line, Samal, IGCS, IGCS			Contract	a) SB # 5 b) CY 2015 c) PEO	d) 500T e) Porras/Pacquiao	a) - b) 12/30/16 c) 03/15/17	d) - e) - f) 03/20/17	a) 500T b) 500T c) 461,519.52T	a) 100.00% b) - c) 100.00% d) -	a) - b) -	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
9.) Rural Electrification Sitio Camotesan, Brgy. Linosutan, Talikud Island			Contract	a) SB # 5 b) CY 2015 c) PEO	d) 500T e) -	a) - b) 12/30/16 c) 03/15/17	d) - e) - f) 03/20/17	a) 500T b) 500T c) 470.29451T	a) 100.00% b) - c) 100.00% d) -	a) - b) -	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
10.) Rural Electrification Sitio Baong Dapatan,			Contract	a) SB # 5 b) CY 2015 c) PEO	d) 500T e) -	a) - b) 12/30/16 c) 03/15/17	d) - e) - f) 03/20/17	a) 500T b) 500T c) 470.29451T	a) 100.00% b) - c) 100.00% d) -	a) - b) -	Completed as per POW

PROVINCE OF DAVAO DEL NORTE
ACCOMPLISHMENT REPORT
1ST QUARTER REPORT CY 2017

SECTOR: **ECONOMIC (INFRASTRUCTURE DEV'T. PROGRAM)**
OFFICE/AGENCY: **PROVINCIAL ENGINEER'S OFFICE**
AREA: 1ST AND 2ND ENGINEERING DISTRICT - **COMPLETED PROJECTS**

Name of Project	Type of Project (Location)	Physical Target (Description)	Mode of Impl.	PROJECT DATA			Financial (000)	Physical Accomplishment		Employment Generated	REMARKS
				a) Source of Fund b) Year Approp. c) Implementor	d) Project Cost e) Project Engineer	a) Date A lot. Rel. b) Date Started c) Target Compl. Date	d) # of days suspended e) # of days extended f) Date completed	a) Program b) Allotment c) Disbursement	a) Planned b) Revised c) Actual d) Slippage	a) # of Persons b) Man-days	
Talikud Island, IGCS				b) CY 2015 c) PEO	e) -	b) 12/30/16 c) 03/15/17	e) - f) 03/20/17	a) 500T c) 447.96505T	b) - d) -	b) -	Documentation is still on process Balance amount is intended for payment of obligations/expenditures.

PROVINCE OF DAVAO DEL NORTE
ACCOMPLISHMENT REPORT
1ST QUARTER REPORT CY 2017

SECTOR: **ECONOMIC (INFRASTRUCTURE DEV'T. PROGRAM)**
OFFICE/AGENCY: **PROVINCIAL ENGINEER'S OFFICE**
AREA: 1ST AND 2ND ENGINEERING DISTRICT - **COMPLETED PROJECTS**

Name of Project	Type of Project (Location)	Physical Target (Description)	Mode of Impl.	PROJECT DATA			Financial (000)	Physical Accomplishment	Employment Generated	REMARKS	
				a) Source of Fund b) Year Approp. c) Implementor	d) Project Cost e) Project Engineer	a) Date A lot. Rel. b) Date Started c) Target Compl. Date	d) # of days suspended e) # of days extended f) Date completed	a) Program b) Allotment c) Disbursement	a) Planned b) Revised c) Actual d) Slippage		a) # of Persons b) Man-days
F. 20% Development Fund CY 2016 1. Const./Rehab./Comp. of Various Gov't. Bldgs. Struct., Fac. (Provincewide)	Bldgs.	-	Admin	a) 20% DF b) CY 2016 c) PEO	d) 13.516919M e) Imboy						See projects listed below
1.1 Compl. Of Davao del Norte Dist. Hospital Perimeter Fence, Carmen Zone, DDN	Bldgs.	-	Admin	a) 20% DF b) CY 2016 c) PEO	d) 937T e) Palero	a) 04/26/16 b) 11/16/16 c) 02/15/17	d) 21 WD e) - f) 03/21/17	a) 937T b) 937T c) 658.62957T	a) 100.00% b) - c) 100.00% d) -	a) 5 b) 50	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
G. MOOE CY 2016 (SDH-264) 1.1 Const. of Hospital Waste Vault, SDH, Peñaplata, IGCS	Bldgs.	-	Admin	a) SB # 1 b) CY 2016 c) PEO	d) 150T e) Porras	a) - b) 12/05/16 c) 01/10/17	d) - e) - f) 02/08/17	a) 150T b) 150T c) -	a) 100.00% b) - c) 100.00% d) -	a) 4 b) 36	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
H. 5% Calamity Fund CY 2016 1. Prevention and Mitigation 1.1 Desiltation/Excavation of Rivers and Creeks	rivers		Admin	a) 20% DF b) CY 2016 c) PEO	d) 2.598468M e)						See projects listed below
a) Desiltation of Ilog River Ph.III, (Brgy. New Santiago to Brgy. New Loon)	rivers		Admin	a) 20% DF b) CY 2016 c) PEO	d) 885T e) Garcia	a) - b) 06/01/16 c) 10/11/16	d) - e) - f) 12/30/16	a) 885T b) 885T c) -	a) 100.00% b) - c) 100.00% d) -	a) - b) -	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
2. Preparedness 2.2 Completion of PDRRMD Training Center Gov't. Center, Mankilam, Tagum City	rivers		Admin	a) 5% CF b) CY 2016 c) PEO	d) 3M e) Escurzon	a) 03/21/16 b) 09/02/16 c) 03/15/17	d) - e) 43 WD f) 03/31/17	a) 3M b) 3M c) 2.26792434M	a) 100.00% b) - c) 100.00% d) -	a) - b) -	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
I. SEF(Special Education Fund)-ANNUAL BUDGET CY 2016 1. Fencing of Various School Bldgs.	Bldgs.		Admin	a) 20% DF b) CY 2016 c) PEO	d) 2M e) Foronda						See projects listed below
1.1 Construction of School Fence, Brgy. Del Pilar, New Corella	Bldgs.		Admin	a) SEF b) CY 2012 c) PEO	d) 716T e) Gone	a) 11/15/16 b) 01/05/17 c) 03/15/17	d) - e) 12 WD f) 03/31/17	a) 716T b) 716T c) 316.718	a) 100.00% b) - c) 100.00% d) -	a) 14 b) 210	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
1.2 Compl. Of Perimeter Fence w/ Gate Between Carmen NHS/ES, Carmen	Bldgs.	-	Admin	a) SEF b) CY 2016 c) PEO	d) 184T e) Mellomida	a) - b) 01/16/17 c) 02/20/17	d) 21 WD e) - f) 03/21/17	a) 184T b) 184T c) 145,855.08T	a) 100.00% b) - c) 100.00% d) -	a) 5 b) 47	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.
J. CIVIL SERVICE COMMISSION REGION (NATIONAL EXPENDITURES PROGRAM CY 2016) 1. Expansion of Civil Service Commission Field Office Bldg. (Ph.2), Gov't. Center, Mankilam, Tagum City	Bldgs.		Admin	a) TF b) CY 2016 c) PEO	d) 2M e) Quirante	a) - b) 11/16/16 c) 03/15/17	d) - e) - f) 03/31/17	a) 2M b) 2M c) -	a) 100.00% b) - c) 100.00% d) -	a) - b) -	Completed as per POW Documentation is still on process Balance amount is intended for payment of obligations/expenditures.

PROVINCE OF DAVAO DEL NORTE
ACCOMPLISHMENT REPORT
1ST QUARTER REPORT CY 2017

SECTOR: **ECONOMIC (INFRASTRUCTURE DEV'T. PROGRAM)**
OFFICE/AGENCY: **PROVINCIAL ENGINEER'S OFFICE**
AREA: 1ST AND 2ND ENGINEERING DISTRICT - **COMPLETED PROJECTS**

Name of Project	Type of Project (Location)	Physical Target (Description)	Mode of Impl.	PROJECT DATA			Financial (000)	Physical Accomplishment		Employment Generated	REMARKS
				a) Source of Fund b) Year Approp. c) Implementor	d) Project Cost e) Project Engineer	a) Date A lot. Rel. b) Date Started c) Target Compl. Date	d) # of days suspended e) # of days extended f) Date completed	a) Program b) Allotment c) Disbursement	a) Planned b) Revised c) Actual d) Slippage	a) # of Persons b) Man-days	

PROVINCE OF DAVAO DEL NORTE
ACCOMPLISHMENT REPORT
1ST QUARTER REPORT CY 2017

SECTOR: **ECONOMIC (INFRASTRUCTURE DEV'T. PROGRAM)**
OFFICE/AGENCY: **PROVINCIAL ENGINEER'S OFFICE**
AREA: 1ST AND 2ND ENGINEERING DISTRICT - **COMPLETED PROJECTS**

Name of Project	Type of Project (Location)	Physical Target (Description)	Mode of Impl.	PROJECT DATA			Financial (000)	Physical Accomplishment		Employment Generated	REMARKS
				a) Source of Fund b) Year Approp. c) Implementor	d) Project Cost e) Project Engineer	a) Date A lot. Rel. b) Date Started c) Target Compl. Date	d) # of days suspended e) # of days extended f) Date completed	a) Program b) Allotment c) Disbursement	a) Planned b) Revised c) Actual d) Slippage	a) # of Persons b) Man-days	

PROVINCE OF DAVAO DEL NORTE
ACCOMPLISHMENT REPORT
1ST QUARTER REPORT CY 2017

SECTOR: **ECONOMIC (INFRASTRUCTURE DEV'T. PROGRAM)**
OFFICE/AGENCY: **PROVINCIAL ENGINEER'S OFFICE**
AREA: 1ST AND 2ND ENGINEERING DISTRICT - **COMPLETED PROJECTS**

Name of Project	Type of Project (Location)	Physical Target (Description)	Mode of Impl.	PROJECT DATA			Financial (000)	Physical Accomplishment		Employment Generated	REMARKS
				a) Source of Fund b) Year Approp. c) Implementor	d) Project Cost e) Project Engineer	a) Date A lot. Rel. b) Date Started c) Target Compl. Date	d) # of days suspended e) # of days extended f) Date completed	a) Program b) Allotment c) Disbursement	a) Planned b) Revised c) Actual d) Slippage	a) # of Persons b) Man-days	

PROVINCE OF DAVAO DEL NORTE
ACCOMPLISHMENT REPORT
1ST QUARTER REPORT CY 2017

SECTOR: **ECONOMIC (INFRASTRUCTURE DEV'T. PROGRAM)**
OFFICE/AGENCY: **PROVINCIAL ENGINEER'S OFFICE**
AREA: 1ST AND 2ND ENGINEERING DISTRICT - **COMPLETED PROJECTS**

Name of Project	Type of Project (Location)	Physical Target (Description)	Mode of Impl.	PROJECT DATA			Financial (000)	Physical Accomplishment		Employment Generated	REMARKS
				a) Source of Fund b) Year Approp. c) Implementor	d) Project Cost e) Project Engineer	a) Date A lot. Rel. b) Date Started c) Target Compl. Date	d) # of days suspended e) # of days extended f) Date completed	a) Program b) Allotment c) Disbursement	a) Planned b) Revised c) Actual d) Slippage	a) # of Persons b) Man-days	