CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES TRUST FUND FOR THE QUARTER ENDING DECEMBER 31, 2023

				Target		ject Status	No. of	
Program or Project	Location	Total Cost	Date Started	Completion Date	% of Completion	Total Cost Incurred to Date	Extensions, if any	Remarks
TRUST FUND				Dute	completion	meaned to bate	u.i.y	
1. DOH-CENTER FOR HEALTH DEV'T.								
1.1. Filariasis Elimination Grant	Province Wide	1,250,000.00	1/9/2017		100%	1,250,000.00		On going
1.2 Adolescent Health and Youth Development Program		500,000.00				369,892.00		On going
1.3 DAVNOR COVID-19 Resbakuna Activity		144,808.00				87,284.20		On going
1.4 DOH XI- Construction of Temporary Treatment & Monitoring Facility	Carmen	10,000,000.00			97.65%	9,963,526.38		On-going (Time Extension on process)
1.5 DOH- MAIP 2022 (3 Hospitals; Samal, Carmen and Kapalong)		5,644,000.00				5,641,401.00		On going
1.6 DOH- Regular Fixed Tranche 2023		4,524,821.99				4,284,140.50		On going
1.7 DOH-Adolescent Health & Youth Dev. Project(Playboo		500,000.00				456,560.00		On going
1.8 DOH XI- MAIP 2023 (3 Hospitals; Samal, Carmen and Kapalong		1,500,000.00				439,931.35		On going
1.9 DOH- MAIP 2023 (3 Hospitals; Samal, Carmen and Kapalong)		5,300,000.00				5,276,922.56		On going
2.0 DOH- 2023 MAIP (3 Hospitals; Samal, Carmen and Kapalong)		2,000,000.00				600,000.00		On going
2.1 DOH XI-HEA to Pub. & Priv. HCWs and Non-HCWs		4,445,031.25				4,434,218.75		On going
2.2 DOH RXI- Schistosomiasis Control and Elimination		20,000.00				18,572.40		On going
2.3 DOH RXI-MAIP CZ (SEED CAP) C/O CONG. ESPARES F.		49,500.00				<u>-</u>		On going

FOR THE QUARTER ENDING DECEMBER 31, 2023

				Target	Pro	oject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
2. Department of Agriculture								
2.1 Strengthening of Agricultural and								
Fishery (AFC) in DDN	Provincewide	487,500.00	2/1/2014	12/31/2017	81%	415,087.50		On going
2.2 Concreting of Magupising-Cabay-								
angan Dujali FMR, B.E Dujali	Dujali	18,029,676.06	10/7/2016	12/31/2017	80%	17,775,737.99		On going
2.3 Rehabilitation of The Livestock Sector								
Davao Del Norte		8,481,000.00	7/3/2013			8,168,433.54		
2.4 Establishment of Provincial Livestock								
and Poultry Multiplier Farm funded under DA-Livestock Banner Program		50,000,000.00	3/18/2020			47,937,240.77		On going
EN LIVESTOCK Burner 110gram		30,000,000.00	3/10/2020			47,537,240.77		5.1. gog
2.5 Establishment of Livestock &								
Multiplier Farm (Fence, Goatery), Sitio								
Salawao, DDN (Part of 50M)	Talaingod	500,000.00				465,232.19		On going
2.6 Establishment of Livestock &								Suspended dated January 31, 2022
Multiplier Farm (Goat House), Sitio								Waiting for Hardware
Salawao, DDN (Part of 50M)	Talaingod	2,000,000.00			26%	1,955,378.65		Materials.
2.7 Establishment of Livestock &								
Multiplier Farm, Kaputian, IGACOS, DDN								
(Part of 50M)	Samal	1,100,000.00	3/3/2021	6/11/2021	28.60%	867,727.03		No activity on site
2.8 Establishment of Livestock &								
Multiplier Farm (Fence, Goatery),								
Sabangan, DDN (Part of 50M)	San Isidro	250,000.00				206,827.58		On going
2.0 A sui Dinau Biss A shisusada A								
2.9 Agri-Pinoy Rice Achiever's Award (APRAA)		4,000,000.00	1/4/2013			3,934,764.09		On going
2.10 Establishment of Livestock &		4,000,000.00	1/4/2013			3,334,704.03		BoB
Multiplier Farm (Fence, Goatery), Tuganay,								
Carmen (Part of 50M)	Carmen	250,000.00				199,351.94		On going

FOR THE QUARTER ENDING DECEMBER 31, 2023

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
2.11 Establishment of Livestock &								
Multiplier Farm (Fence, Goatery),								Completed as per
Bobongon, Sto. Tomas (Part of 50M)	Sto. Tomas	250,000.00	9/15/2022	11/30/2022	100%	138,462.18		Program of Works
2.12 Establishment of Livestock &								
Multiplier Farm (Fence, Goatery), Buan,								
Asuncion (Part of 50M)	Asuncion	250,000.00				172,757.00		On going
2.13 Establishment of Livestock &								Constitution to the second
Multiplier Farm (Fence, Goatery), Datu	D l 611	250 000 00	0/20/2022	0/27/2022	1000/	200 257 05		Completed as per
Abdul, Panabo (Part of 50M) 2.14 Establishment of Livestock &	Panabo City	250,000.00	8/30/2022	9/27/2022	100%	209,357.85		Program of Works
Multiplier Farm (Fence, Goatery),								
Poblacion, New Corella (Part of 50M)	New Corella	250,000.00				176,888.00		On going
· · ·	New Corella	230,000.00				170,888.00		On going
2.15 Establishment of Livestock &								
Multiplier Farm (Fence, Goatery),								
Mandapaan, Tagum City (Part of 50M) 2.16 Establishment of Livestock &	Tagum City	250,000.00				231,472.76		On going
								Completed as per
Multiplier Farm (Fence, Goatery), New	D.E. Duiali	250,000.00	8/9/2022	12/16/2022	100%	149,604.34		Program of Works
Casay, B.E. Dujali (Part of 50M)	B.E. Dujali	250,000.00	0/9/2022	12/10/2022	100%	149,004.54	1	r rogram or works
2.17 Establishment of Livestock &								
Multiplier Farm (Fence, Goatery), New								
Capungagan, Kapalong (Part of 50M)	Kapalong	250,000.00				226,121.33		On going
3. PRDP								
3.1 Rehab.of Sto. Niño Igangon FMR	San Isidro	74,367,547.42	3/21/2016	10/13/2017	64%	71,927,564.58		On going
3.2 Rehab.of Pob.Limbaan-Suawon-								Completed as per
Macgum FMR	New Corella	214,180,286.34	4/8/2016	8/27/2021	100.00%	209,201,622.57		Program of Works
- v	New Corella	214,100,200.54	4/0/2010	0/27/2021	100.00%	203,201,022.37		Trogram of Works
3.3 Cacao Production and Beans	Kanalini	44 242 260 22	C 4 = 2 0 4 =	2/45/2040	600/	14 244 700 00		On going
Marketing	Kapalong	14,343,360.00	6/15/2017	2/15/2018	60%	14,341,700.00		On going
2.4 Construction of Policey Weter								Completed as now
3.4 Construction of Dalisay Water	Danaha Citu	4 107 005 00	1/20/2010	0/21/2010	1000/	4 100 070 04		Completed as per Program of Works
System	Panabo City	4,187,065.99	1/29/2018	8/31/2018	100%	4,186,979.61		riogram or works
								Completed as per
2. F. Construction of Kosilak Mater Suction	Danaha Citu	C 274 444 20	1/20/2010	12/5/2010	1000/	C 241 407 FF		Program of Works
3.5 Construction of Kasilak Water System	Panabo City	6,274,414.39	1/29/2018	12/5/2018	100%	6,241,497.55		riogiailioi works

FOR THE QUARTER ENDING DECEMBER 31, 2023

				Target	Project Status		No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
3.6 Rehab. of Sonlon-Camansa FMR								
Asuncion, Davao Del Norte	Asuncion	231,198,710.30	5/28/2019	10/25/2021	85.11%	231,198,710.29		Completed
3.7 Cacao Production and Beans								Completed as per
Marketing (INFRA)	KAPALONG	5,874,264.12	3/19/2019	11/23/2019	100%	5,873,626.80		Program of Works
3.8 Const. of Chocolate Processing								
Building, San Francisco, Panabo City	Panabo City	15,899,320.99	5/26/2021	12/28/2021	64.66%	15,875,032.98		On going
Building, 3an Francisco, Fanabo City	Fallabo City	13,655,320.55	3/20/2021	12/28/2021	04.00%	13,873,032.98		On going
3.9 Rehabilitation of New Visayas								
Tulalian FMR w/ Bridge		187,200,974.46				59,494,809.70		On going
4. ACIAR								
4.1 Integrated Management of Fusarium								
Wilt of Bananas	Provincewide	4,242,379.60	October 2014	2017	97%	4,211,652.97		On going
4.2 Research and Development of	Descissorates	C CO1 407 70	0-1-12014	2017	020/	6 254 475 52		On going
Integrated Crop Management for Mango 5. LGSF-CMGP	Provincewide	6,691,497.78	October 2014	2017	83%	6,251,475.53		Offgoing
5. Ed3i -Cividi								Completed as per
								physical
5.1 Road Upgrading of Prk. Narafil-								accomplishment.
Barangay Site Magupising Provincial Road		78,228,121.56	3/22/2017	7/22/2019	100%	75,140,889.54		Financial Documents still on process
5.2 Road Improvement of Ising-		7 0)220,222.00	3/12/201/	7,22,2023	20070	73/110/003131		
Sadpodon-Taba-Diladila Provincial Road,								
Carmen, DDN	Carmen	30,000,000.00				25,179,753.98		On going
6. OPAPP-PAMANA								
6.1 Construction of Tribal Hall, Brgy. Sto. Niño	Talainasa	F00 000 00	11/0/2010	1/16/2019	EC0/	399,089.62		On going
NIIIO	Talaingod	500,000.00	11/8/2018	1/10/2019	56%	399,089.62		OII goilig
								Completed as per physical
6.2 Construction of PWS Level II in Sitio								accomplishment. Financial
Sambayon, Suaon	Kapalong	1,000,000.00	11/16/2018	1/24/2019	100%	928,350.41		documents still on process

FOR THE QUARTER ENDING DECEMBER 31, 2023

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
6.3 Constuction of Processing and								
Bagsakan Center, Palma Gil, Talaingod	Talaingod	2,500,000.00	2/2/2019	5/12/2019	100%	2,442,770.79		Completed
6.4 Construction of Processing and								
Bagsakan Center, Sitio Patil, Brgy. Gupitan,								
Kapalong	Kapalong	2,500,000.00	8/29/2018	5/12/2019	70%	2,450,126.32		On going
6.5 Construction of PWS Level II in Sto.								PR on process (Waiting for 2nd
Niño, Talaingod	Talaingod	1,000,000.00	11/12/2019	3/30/2020	80%	943,306.41		tranche)
Tulio, Tululi, Bou	Tululigou	1,000,000.00	11/12/2013	3/30/2020	0070	3 13,300.11		Completed as per
								physical accomplishment.
6.6 Construction of Tribal Hall, Brgy.								Financial documents still
Gupitan, Kapalong	Kapalong	500,000.00	11/8/2018	5/22/2019	100%	490,433.29		on process
6.7 Construction of Processing and								
Bagsakan Center, Brgy. Sto. Niño, Talaingod	Talaingod	2,500,000.00	8/15/2018	5/12/2019	97.27%	2,445,793.77		On going
6.8 Construction of Processing and								Completed as per
Bagsakan Center, Brgy. Dagohoy, Talaingod	Kapalong	2,500,000.00	11/18/2019	4/10/2020	100%	2,250,000.00		Program of Works
								physical
CO Company of DIAIC Lovel II Duly 1								accomplishment.
6.9 Construction of PWS Level II, Prk. 1, Dagohoy, Talaingod	Talaingod	1,000,000.00	2/26/2019	5/18/2019	100%	948,926.24		Financial documents still on process
Dagonoy, Talamgou	raiailigou	1,000,000.00	2/20/2013	3/16/2013	10070	340,320.24		on process
6.10 Construction of Tribal Hall, Carmen	Carmen	500,000.00	3/18/2019	5/18/2019	93.21%	451,730.51		On going completed as per
								physical
6.11 Construction of Tribal Hall, B.E.								accomplishment. Financial documents still
Dujali	Dujali	500,000.00	3/21/2019	5/29/2019	100%	467,214.32		on process
· · ·		222,230.00	-113	2, 22, 22 2		,		
6.12 Upgrading of Water System, Sitio								Completed as per
Langan, Gupitan, Kapalong	Kapalong	2,500,000.00	11/16/2019	2/27/2020	100%	1,963,555.99		Program of Works
6.13 Construction of Tribal Hall, Sto.								Completed as per
Tomas	Sto. Tomas	500,000.00	3/18/2019	5/18/2019	100%	489,518.83		Program of Works

FOR THE QUARTER ENDING DECEMBER 31, 2023

				Target	Project Status		No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
6.14 Post Harvest Facilities (Corn Mill,								
Solar Dryer, Corn Sheller), Sitio Butay,								Completed as per
Talaingod, Davao del Norte	Talaingod	1,850,000.00	7/16/2019	3/31/2020	100%	1,801,658.89		Program of Works
6.15 Upgrading of Water System, Sitio								
Patel 2, Gupitan, Kapalong	Kapalong	2,500,000.00	3/25/2019	7/19/2019	79.50%	1,505,717.88		On going
6.46 8: 14:116 - 14:1- 18: 6:1: 8-1-1								Camandata da a man
6.16 Rice Mill for Upland Rice, Sitio Patel,	Kanalana	1 000 000 00	7/17/2010		1000/	706 500 20		Completed as per Program of Works
Gupitan, Kapalong	Kapalong	1,000,000.00	7/17/2019	-	100%	796,590.20		Flogram of Works
6.17 Post Harvest Facilities (Corn Mill,								
Solar Dryer, Corn Sheller), Dugayan,								Completed as per
Gupitan, Kapalong, Davao del Norte	Kapalong	1,850,000.00	11/18/2019	2/27/2020	100%	1,801,658.89		Program of Works
6.18 Rice Mill for Upland Rice, Sitio								Completed as per
Peroy, Palma Gil, Talaingod	Talaingod	1,000,000.00	6/1/2020	7/30/2020	100.00%	927,163.76		Program of Works
6.19 Construction of Trading Post,								
Storage Bldg w/ 1 Unit Hauling Truck, Purok								Completed as per
Ramihan, Datu Abdul, Panabo City, DDN	Panabo	4,000,000.00	11/21/2019	8/24/2020	100.00%	3,999,447.46		Program of Works
6.20 Construction of Trading Post,								
Storage Bldg w/ 1 Unit Hauling								
Truck,Pandapan, Tagum Cty, DDN	Tagum City	4,000,000.00	11/21/2019	12/14/2021		3,600,000.00		On going
	<u>, , , , , , , , , , , , , , , , , , , </u>							
								Suspended as of July
6.21 Construction of PWS Level II in Brgy.								31, 2021 due to on- going Building Permit
Capungagan, Kapalong, DDN	Kapalong	1,760,000.00	11/25/2019	4/15/2020	95.08%	1,425,239.18		going banding remit
6.22 Construction of PWS Level II in Brgy.			10/10/1001	1/0/0005	100 0051	0.000.00		Completed as per
Pag-asa, Kapalong, DDN	Kapalong	2,310,000.00	12/16/2019	4/9/2020	100.00%	2,260,965.84		Program of Works
1								
								On-going (Subject for
6.23 Trading Post. Storage and Hauling								Liquidated Damages)
Truck, Libuak, Island Garden City of Samal	Samal	4,000,000.00	9/3/2020	7/30/2021	86.11%	3,424,292.36		

FOR THE QUARTER ENDING DECEMBER 31, 2023

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
6242	- -1-11	44 200 000 00			400.000/	42.465.020.00		Completed as per Program of Works
6.24 Provision of Solar Energy	Talaingod	14,300,000.00			100.00%	13,465,930.00		Program of Works
6.25 Cattle Production, Talaingod	Talaingod	1,500,000.00				1,322,811.00		For delivery
6.26 Cattle Production, Kapalong	Kapalong	1,500,000.00				1,322,811.00		For delivery
6.27 Construction of PWS Level II, Palma								
Gil, Talaingod	Talaingod	1,000,000.00				899,599.46		On going
6.28 Agricultural Production Project Fishing Net w/ Pumpboat , Limao,								
Peñaplata, IGACOS	Samal	1,500,000.00			60.00%	1,326,100.00		On going
Tenapiata, Idaeos	Juniar	1,500,000.00			00.0070	1,320,100.00		on going
6.29 Agricultural Production Project								Completed as per
Fishing Net w/ Pumpboat , Kinawitnon	Samal	1,500,000.00			100.00%	1,326,100.00		Program of Works
6.30 Agricultural Production Project								
Fishing Net w/ Pumpboat , Tambo, IGACOS	Samal	1,500,000.00			60.00%	1,326,100.00		On going
6.31 Installation of 160-Unit Low Cost								Completed as per
Solar, Dagohoy, Talaingod	Talaingod	1,000,000.00			100.00%	992,536.00		Program of Works
6.32 Installation of 160-Unit Low Cost								Completed as per
Solar,Palma Gil, Talaingod	Talaingod	1,000,000.00			100.00%	992,536.00		Program of Works
7. OPAPP								
7.1 Construction of Houses for Families								
displaced by Armed Conflict (125 units),	- -1-11	44 350 000 00	44/0/2020	0 /22 /2024	400.000/	44 405 440 57		Completed as per
Sitio Tibucag, Dagohoy	Talaingod	11,250,000.00	11/9/2020	9/22/2021	100.00%	11,185,149.57		Program of Works
726								
7.2 Community Consultation on Local Peace Engagement (LPE) and conduct of								
DavNor Adlaw sa Kalinaw (Peace Campaign)	Province Wide	1,000,000.00				992,089.00		On going
8. DILG	1 TOVITICE VVIGE	1,000,000.00				332,003.00		50mg
8.1 Construction of Halfway Home, Doña	Asuncian	E 000 000 00	2/17/2020	9/12/2020		5,000,000.00		Completed
Asuncion 8. DOLE	Asuncion	5,000,000.00	2/1//2020	9/12/2020		5,000,000.00		Completed
O. DOLL								

FOR THE QUARTER ENDING DECEMBER 31, 2023

Province of Davao del Norte

				Target	Project Status		No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
8.1 Livelihood (Kabuhayan Program)	Provincewide	1,000,000.00	4/23/2018			979,590.00		On going
9. NHA								
9.1 Balai Lupowanan, Sitio Nasilaban,								
Palma Gil, Talaingod	Talaingod	22,000,000.00	2/1/2021	10/28/2021	92.00%	22,000,000.00		Suspended
9.2 Balai Kabauyan Tu Dibabawon, Sto. Niño, New Corella, DDN	New Corella	22,000,000.00				19,880,423.72		On going
10. PHILIPPINE COUNCIL FOR AGRICULTURE AND FISHERIES								
10.1 Strengthening of Agricultural & Fishery of DDN		156,000.00				155,685.00		On going
11. PCSO								
11.1 IPP for Bahay Pag-asa		300,000.00				299,830.05		On going
11.2 IPP for Women Development Center		300,000.00				300,000.00		On going
11.3 PCSO STL Share		1,697,886.82				1,687,000.00		On going
12. Regional Development Council								
12.1 Regional Development Council Meeting for CY 2023		72,000.00				72,000.00		On going

Summary:

Donor Agency		Downloaded		Obligation		Balance
DOH	Р	35,878,161.24	Р	32,822,449.14	P	3,055,712.10
DA-RFU XI		80,998,176.06		78,231,263.89		2,766,912.17
PRDP		753,525,944.01		618,341,544.08		135,184,399.93
ACIAR		10,933,877.38		10,463,128.50		470,748.88
LGSF-CMGP		108,228,121.56		100,320,643.52		7,907,478.04
OPAPP-PAMANA		67,070,000.00		61,188,074.42		5,881,925.58

FOR THE QUARTER ENDING DECEMBER 31, 2023

Province of Davao del Norte

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
OPAPP	12,250,000.00	12,177,238.57	72,761.43					
DILG	5,000,000.00	5,000,000.00	-					
DOLE	1,000,000.00	979,590.00	20,410.00					
NHA	44,000,000.00	41,880,423.72	2,119,576.28					
PCAF	156,000.00	155,685.00	315.00					
PCSO	2,297,886.82	2,286,830.05	11,056.77					
RDC	72,000.00	72,000.00	-					
TOTAL P	1,121,338,167.07	P 963,846,870.89	P 157,491,296.18					

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

EMELIA C. PALERO, CPA, MSLRG
Provincial Budget Officer

WINONA J. AVENIDO, CPA, MPA
Provincial Accountant

EDWIN I. JUBAHIB Governor